



Dear Neighbours,

27 October 2025

1 MAYFAIR WORKS UPDATE

Works on site continue apace. Key activities along visible elevations are:

Week commencing 27th October 2025.

1. The roof: waterproofing works and steel cutting.
2. Façade installation and window installation: South Audley Street, Hill Street.
3. Duct installation works (South Audley Street): quiet hours are being observed daily (10am to 12 midday and 2pm to 4pm). Acoustic barriers and canopies are being used. Forecast end date for these works is end November 2025.
4. A concrete screed pump is in the Waverton Street pit lane and will be there for several weeks. Acoustic barriers have been placed around the pump.
5. Works to external terraces (South Audley Street) levels 5 and 7 will continue.

Upcoming works:

1. A scaffold staircase will continue to be erected within site on the South Audley Street elevation during the week commencing 27th October.
2. Following on from the duct installation works, utilities companies will begin to connect services to site. This is likely to finish by year end. Details will be shared closer to the works commencing.
3. Roof cladding works will commence from end of October 2025.

Strict adherence to our Best Practicable Means (BPM) measures will be observed throughout all our works.

Please contact Peter Walsh, on **07767 858638** or email peter.walsh@macegroup.com if you have concerns, comments or complaints at any time during these works.

Many thanks and kind regards,

Peter Walsh
Communications Lead

Mace | 1 Mayfair, 5 Audley Square, Mayfair, London, W1K 1DS, United Kingdom

M +44 (0)7767 858638 | macegroup.com

www.audleysquareredevelopmentmayfair.com